

PROJECT SCHEDULE - COVENTRY HIGH SCHOOL DESIGN IMPROVEMENTS (2024-2025)

CONSTRUCTION TASK	DURATION	APRIL	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MARCH	APRIL	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	
Submittals	2/1-5/31																					
Field Layout	4/1-9/30																					
Mobilize Equipment	4/15-6/1																					
Mobilize Material	4/15-6/1																					
Roof Duct	4/22-5/25																					
Roof Piping	5/22-5/25																					
Receive FCU's	7/15																					
Shop Prep FCU's	7/15-1/1																					
Last Day Classes	6/8																					
Dining Room System	7/15-8/15																					
Classroom Systems	7/15-1/24																					
Mind Split R&R	10/15-11/15																					
Cond. Unit R&R	10/15-12/31																					
AHU Coils R&R	10/1-12/31																					
Mech. Room Pumps	12/15-5/25																					
Excavating	11/1-12/1																					
Concrete Pads	11/1-12/1																					
Receive DOA's	1/15																					
Receive Chiller	1/15																					
Pipe Chiller	1/15-2/15																					
Pipe DOA's	1/15-2/15																					
Receive Switch GR.	9/3																					
CRITICAL DELAY ITEMS IN TOWN OF COVENTRY'S COURT																						
Wire Switch GR.	9/15-10/15																					
Transformer Engineering	9/1/24-7/15/25																					
Cond. Unit Wiring	5/25-6/25																					
Transformer Pad	8/1-9/1																					
Transformer Set	9/30-10/15																					
Remove UV.	6/15-6/30																					
Infill Brick @ U.V.	6/15-6/30																					
Wire Transformer	10/15-10/30																					
Start Up - FCU's	8/1-8/15																					
Start Up - Chiller	SPRING																					
Punch List	Feb																					