



Town of Coventry

1712 Main Street • Coventry, CT 06238 • Fax (860) 742-8911

To: Town Council
From: *JD* James Drumm, Town Manager
Date: January 30, 2025
Ref: Project/Issue Updates

Committee/Commission and ad hoc Committee Review: Upon coming on board as Town Manager I have had the need to review some of the Ordinances and Charges of our various committees. In that limited review I found that some committees were not in compliance with their charge. The Town has numerous standing committees that cover many facets of municipal government and community interests and issues. In spring, the Town Council expressed that Committee charges and ordinances need to be reviewed and updated. There may be committees with similar overlapping charges; there may be committees that are not in compliance with their charges; there may be committees that may need their charges updated; and there may be committees that need to be discharged as they are no longer active or required. I will report my findings to the Town Council Steering Committee in groupings for review and possible recommendations starting in February.

Assistant Assessor: the Town recently received notice of retirement from Assistant Assessor Rachel Vertefeulle. Her last day with the town will be February 14, 2025. The recruitment process has begun.

CHS Roof Project: The Roofing contractor (Greenwood Industries) and the HVAC contractor (Pro-mech) have been coordinating roof cuts. The coordination has gone well and has not slowed the HVAC project down. We were ready to close out the CHS roof project, however we have learned from the contractor that there is a manufacturers recall issue with certain materials used on the roof. There is a separating seam that has occurred. Based on this product failure, the manufacturer will need to supply a fix for this issue. Additionally, our contractor will need to make this repair before the Town will accept the roof. This will also be required before the BOE can make a request for the school grant reimbursement from the State.

CHS HVAC Project: Our contractor Pro-Mech, Inc. of Bloomfield is on the job. Coordinating with the wishes of the BOE, they completed installations with larger rooms like the science labs, cafeteria, and math classrooms over the summer. The work on classroom installations has extended into the school year as was expected. Work on units in classrooms within the school has been done in sections (5 classrooms at a time) throughout the school year. Progress meetings with the engineer and contractor are regularly held and the School Building Committee receives progress updates monthly. The School reports that the contractor is working well with coordinating work schedules with the needs of the students and the teachers. Pro-mech used the School Holiday Break wisely and installed the four new condensers, poured the pad and installed the new large chiller, as well as piping and the new

coils. They have additionally removed all the hot water heaters and put in the new ones. They recently completed the last phase of 5 classrooms. Eversource is still working with the contractor and the engineer on determining the size of the transformer that will be needed to supplement the existing transformer. The total cost of the construction project is \$11,897,800. An additional \$46,000 will be added to the project cost for the commissioning agent. State grant funding will cover \$6,602,148 of the project, with the remaining amount being financed by bond funds. The project is expected to be completed by late spring 2025.

Revaluation Project: The contract was awarded to Vision in 2023. They are often used by local governments in Connecticut and throughout New England. They were used the last two times the Town conducted property revaluation. Data mailers were mailed out to property owners in March to verify the assessment information. This year he included acreage on our data mailers. This has helped in providing more accurate records and uncovering some discrepancies. The Assessor released notices this week. Any changes resulting from the hearings and possible continued research will require notice of change or no change being sent before January 31, 2025. The assessor's early projections of 35-50% increase in assessment, based on other towns and the early analysis of market changes/sales in conjunction with further evidence of our values being low in 2019, have now increased. The assessments have increased in percentage as follows:

Waterfront: + 58%

Non-Waterfront: + 58%

Land: + 23%

Condo: + 55%

Commercial: + 13%

Townwide: + 53%

The Assessor did note that the Waterfront properties were just recently adjusted lower than originally set. The project will be completed before January 2025, so the adjusted valuation can be reported to the State for taxation to be applied to the next tax collection cycle. Information about the Revaluation has been reported to residents in the recent eblasts, on my monthly radio interview (last 3 months) on WILL, and the Fall and Winter Newsletters, which are sent to all homes. Residents were informed that they should not assume that their taxes will go up proportionally because of the assessment change. They were informed that the mill rate will be decreased due to the assessment, however the final mill rate for the next budget year will not be adopted until after the FY 2025-26 Budget process is completed.

Town Hall Radio Tower-Telecommunications contract: Staff are currently negotiating with T-Mobile on a new contract replacing the outdated contract which was approved in 1996. There is no additional telecommunications equipment being placed on the tower by this firm at this time. The contract is currently being reviewed by the attorneys representing T-Mobile.

Coventry Village Water Tower Project: The Town was notified by Congressman Courtney that we have received a Congressional Directed Spending (CDS) grant of \$1 million toward the construction of an elevated water tower to strengthen and improve the village water system. The water tower would provide additional pressure and steady volume of water for the system. This is especially important for fire suppression systems that are needed for new commercial development and historic mill re-development in Coventry Village. This project could also improve the fire suppression systems at the high school, the middle school, and GHR. The total project is estimated to be \$2.5 million. The request made by the Town was for \$1.875 million dollars. The grant requires at least a 25% match. The grant will be administered starting in 2025-26 through the U.S. Department of Agriculture Rural Development Program. The Town is coordinating with Connecticut Water Company on possible locations. The Town

will soon be seeking professional engineering services to evaluate the sites and to see what improvements may be necessary to connect to the water system in Coventry Village. The Town is also seeking additional funding for construction.

Plains Road/Salt Impacted Potable Wells: This water extension project involves much coordination with the Connecticut Water Company to complete. They have tentatively agreed to connect a newly constructed water line to their existing system in the Nathan Hale Drive area. The Town currently has State grant funding pledged for approval for 50%. However, to secure the funding, the project must be ready with design and authorized by a public referendum. We have learned this past week from the CT Department of Health (DPH) that we have secured a Small Disadvantaged Communities (SDC) grant from the U.S. EPA in the amount of \$787,000 to add on top of the approximate 50% subsidy. This will reduce the Town's expense to less than 25% of the total project cost. The construction cost is estimated to be \$2.6 million. The survey work has been completed. Our contract engineer, GZA Geoenvironmental, Inc., is now completing the amended preliminary engineering. The project was presented to the Town Council at the January 21, 2025 Town Council meeting. Town Council determined at that meeting that this project should be placed on a future public referendum requesting authorization for debt to construct the improvements. At the February 3, 2025 meeting the Town Council will be asked to authorize funding for the permitting phase of the project.

Water Pollution Control Authority (WPCA) - Plant upgrade vs. Willimantic Wastewater Treatment Plant (WWTP) connection: The engineers, Tighe & Bond, completed their review of the costs to connect our wastewater system to the Willimantic WWTP. The study shows that the connection to the treatment plant in Willimantic will be nearly the same cost as the upgrade to the existing Coventry WWTP. However, with that reported, it is likely that the Town would be eligible for more grant funding for the Coventry WWTP upgrade than a line extension to the Willimantic WWTP. The study has been forwarded to the Department of Energy and Environmental Protection (DEEP) for their review and comment. Town staff, our engineering consultants and the WPCA did meet with DEEP representatives in June. DEEP indicated that the WPCA will need to conduct an environmental impact study regarding the preferred option of upgrading the wastewater treatment plant. The Town must take action one way or the other as the Coventry WWTP does not meet current State wastewater treatment standards. The WPCA is currently in process of selecting an independent firm to conduct the evaluation of the upgrade of the Wastewater Treatment Plant project under the requirements of the Connecticut Environmental Protection Act (CEPA). Request for Qualifications (RFQs) were requested until December 19, 2024. Only one was received by SLR International Corporation of New Haven, CT. It is currently being reviewed. The WPCA Commissioners will be scheduling an interview later this month with the company.

Bolton/Coventry Sewer Extension: The Town has planned for a sewer line extension project from the existing sewer service in the Town of Bolton eastward along US Route 44 into the town of Coventry. This was planned in the expectation that the Town may attract additional commercial growth along that corridor, which currently has some commercial development. Town staff are negotiating with the Bolton Lakes Water Pollution Control Authority on the connection fees to their utility system. After approving the connection fees, a separate agreement will be required to address maintenance requirements, annual use fees, billing, permitting, service area, flows, etc. The Town is also working with the United States EPA to prepare the grant contract. The project is partially funded through the passage of the Consolidated Appropriations Act, 2023, Community Projects grants. Additional funding will be required possibly through bonding and sewer connection assessments.

School Street Drainage Project: This small drainage project had been delayed for over 10 years due to project complications and lack of dedicated funding. It involves the replacement of a partially crushed drainage pipe that crosses four lots and School Street, which then connects into a drain on Main Street (CT Route 31). In order to save funds on this project, the project was broken into two phases. Gerber Construction completed phase one, which included the more difficult DOT right-of-way at \$138,000 which was funded by a LoCIP grant. The DPW Highway crew will soon complete phase two, weather permitting, throughout the winter replacing the remaining sticks of pipe crossing School Street and within adjacent Town easements.

Enbridge Algonquin Gas Line Improvement project: The project is completed. The only thing remaining is the seeding of grass. The Building Official has been on-site several times. There have been no complaints. I have reached out to the Corporate Counsel for Algonquin Gas to see if we can arrange for a company representative to come to Town Council to discuss the project. They prefer to communicate only in writing. I have asked for information on the emissions and impacts on air quality, and they responded with answers provided from the Environmental Assessment performed by the Federal Regulatory Commission. It appears emissions were minimal and were most likely to occur during construction.

AGT applied for permission to install the pressure regulation equipment pursuant to their ongoing pipeline integrity management work for the safe and reliable operation of the system. No additional volumes of natural gas are being transported because of their work.

I have reattached the Environmental Assessment (EA) performed by the Federal Energy Regulatory Commission (FERC) when AGT applied for permission to install the pressure regulation equipment on their existing infrastructure. Contained within the order is a discussion of the projected air emissions that will result from the improvements made.

Just in case it's helpful, here are some important excerpts from the EA:

"1. Greenhouse Gas Emissions and Climate Change

20. NEPA requires agencies to include in NEPA documents reasonably foreseeable environmental effects of the proposed agency action. The Council on Environmental Quality (CEQ) defines effects or impacts as 'changes to the human environment from the proposed action or alternatives that are reasonably foreseeable,' which includes those effects that 'occur at the same time and place' and those that "are later in time or farther removed in distance, but are still reasonably foreseeable' An impact is reasonably foreseeable if it is 'sufficiently likely to occur such that a person of ordinary prudence would take into account in reaching a decision.'

21. For the E-1 System Regulator Installation Project, we find that the greenhouse gas (GHG) emissions from project construction and operation are reasonably foreseeable. The EA estimates that construction of the project will result in up to 1,908 metric tons of carbon dioxide equivalent (CO₂e) emissions. The project's estimated operational emissions will result in 14 metric tons per year of CO₂e of emissions." (EA, pp. 8-9)

For added context, according to the EPA, “A typical passenger vehicle emits about 4.6 metric tons of CO₂ per year. This assumes the average gasoline vehicle on the road today has a fuel economy of about 22.2 miles per gallon and drives around 11,500 miles per year. Every gallon of gasoline burned creates about 8,887 grams of CO₂.” (Source: Greenhouse Gas Emissions from a Typical Passenger Vehicle | US EPA <https://www.epa.gov/greenvehicles/greenhouse-gas-emissions-typical-passenger-vehicle#:~:text=typical passenger vehicle?-,A typical passenger vehicle emits about 4.6 metric tons of, around 11,500 miles per year.>)

“23. As we have done in prior certificate orders, we compare estimated project GHG emissions to the total GHG emissions of the United States as a whole and at the state level. This comparison allows us to contextualize the project’s emissions. At a national level, 5,586 million metric tons of CO₂e were emitted in 2021 (inclusive of CO₂e sources and sinks). Construction emissions from the project could potentially increase CO₂e emissions based on the national 2021 levels by 0.00003%. In subsequent years, the project’s operations could potentially increase emissions by 0.000003%.

24. At the state level, we compare the project’s GHG emissions to the Connecticut GHG inventory. For Connecticut, energy-related CO₂ emissions in 2021 were 36.6 million metric tons. Construction emissions could potentially increase CO₂e emissions based on the state’s 2021 levels by 0.005%. In subsequent years, emissions from project operations could potentially increase emissions based on the state’s 2021 levels by 0.00004%.

25. When states have GHG emissions reduction targets, we compare the project’s GHG emissions to those state goals to provide additional context. The State of Connecticut has enacted statutory targets to reduce GHG emissions 45% below 2001 levels by 2030 and 80% below 2001 levels by 2050. The project’s operational emissions will represent 0.00006% of the state’s 2030 projected GHG emissions target and 0.0002% of the state’s 2050 projected GHG emissions target, assuming the reductions from 2001 levels summarized above.” (EA, pp. 10-11)

In addition to the EA’s findings on air emissions, they examined the project’s potential impact on neighboring Environmental Justice communities:

“3. Environmental Justice

35. In conducting NEPA reviews of proposed natural gas projects, the Commission follows Executive Orders 12898 and 14096, which direct federal agencies to identify and address disproportionate and adverse human health or environmental effects of their actions on environmental justice communities. Executive Order 14008 also directs agencies to develop programs, policies, and activities to address the disproportionate and adverse ‘human health, environmental, climate-related and other cumulative impacts on disadvantaged communities, as well as the accompanying economic challenges of such impacts.’ Environmental justice is ‘the fair treatment and meaningful involvement of all people regardless of race, color, national origin, or income with respect to the development, implementation, and enforcement of environmental laws, regulations, and policies.’ (EA, p. 15)

“d. Air Quality

46. Given the temporary and intermittent nature of construction emissions, and adherence to applicable thresholds, the EA concludes that project construction would not cause or contribute to a violation of any applicable ambient air quality standard, or significantly affect local or regional air quality in the environmental justice communities in the project area.

47. The sources of operational emissions from the project are limited to fugitive emissions from valves, piping components, and planned and emergency gas releases. Based on the localized and temporary nature of construction activities and the minor fugitive operational emissions associated with project facilities, the EA concludes there would not be significant air quality impacts on environmental justice communities.” (EA, p. 20)

“g. Environmental Justice Conclusion

51. As described in the EA, the project would have impacts on the environment and on individuals living in the vicinity of the project facilities, including environmental justice communities. Two block groups out of the five block groups within the geographic scope of the project are considered environmental justice communities.

52. Impacts associated with the project on environmental justice communities would be disproportionate and adverse as they would be predominately borne by environmental justice communities. However, the EA concludes that construction and operational impacts on environmental justice communities associated with visual resources, socioeconomics, traffic, air quality, and noise would be temporary and less than significant.

4. Environmental Analysis Conclusion

53. Based on the analysis in the EA, as supplemented herein, we conclude that, if the project is constructed in accordance with Algonquin’s request and supplements, including any commitments made therein, and in compliance with the requirements in sections 157.205 and 157.208 of the Commission’s regulations, our approval of this Docket No. CP24-21-000 proposal would not constitute a major federal action significantly affecting the quality of the human environment.” (EA, pp. 22-23)

Coventry Lake/Lake Wangumbaug Hydrilla Control Project: The Town has applied to the CT Department of Energy and Environmental Protection (DEEP) for the Aquatic Invasive Species (AIS) grant for the 2025 fluoridone treatments. The 2025 year is the second year of the three year Treatment Plan that has been recommended by our consultants. The Town has been treating the Lake to battle Hydrilla, since it was first identified in 2015. The AIS grant application was submitted on December 6, 2024 for the next round of funding. Matching funds and funds for monitoring the lake will be budgeted in FY2025-26.

Booth and Dimock Library Historic Preservation Grant: The Town was selected to receive the \$6000 grant by the State Historic Preservation Office for repairs to the historic portion of the Booth and Dimock Library. The project specifically will make repairs to the framing and joists supporting the floors in the reading rooms under the bookshelves. As you may recall the project is a total of \$12,000 with the

library providing the match from their endowment fund. The Town will receive the formal award notice and more information from the State Historic Preservation Office soon about the grant agreement.

Patriots Park Improvement Project: A Small Town Economic Assistance Program (STEAP) grant has been awarded by the State to the Town in the amount of \$315,000 for Patriots Park improvements. The project totals \$350,000, including a \$5,000 donation from the Coventry Lions Club and the municipal match of \$30,000. The project involves improvements to the band shell, a playground replacement, fencing and geese deterrent measures. Due to this and other proposed improvements to Patriots Park, the Town is conducting a master plan process for the park. The project is expected to be constructed in Summer/Fall 2025.

Patriots Park Master Plan: Over the last several months the Town has been inviting all stakeholders and residents to participate in sharing ideas and concepts to imagine a redeveloped Patriots Park. Our consultant, FHI, using the input received, is preparing a draft Master Plan that will be presented in a public forum to seek further input. The Master Plan will allow the Town to work on future grant applications (in phases) to further the redevelopment of the Park. The master plan draft was presented to the Parks and Recreation Commission at their November 14th meeting. A second draft plan will be presented in December. Additional public input will be sought prior to finalizing the master plan. The master plan will be completed prior to any permanent improvements being constructed in the park. The draft Master Plan will be presented Town Council on February 3rd and then go before the public for comments on at the February 13th Parks and Recreation Commission meeting. Final approval is anticipated on March 14th at the Parks and Recreation Commission meeting.

Miller Richardson Park priorities/ADA/Amenities project: The Town has hired All Seasons Landscaping Inc of Cheshire, CT. to construct the park improvements that were set in place for phase one in the Miller-Richarson Master Park Plan. This work includes a new roadway design and sidewalks for better pedestrian safety and the construction of several ADA (American Disabilities Act) elements to accommodate handicapped residents. The project costs \$590,000, with \$500,000 being State grant funds and the remaining \$90,000 being locally funded. Work began September 3rd with the mobilization of materials and the removal of trees. The contractor has been grading the alignment of the new roadway and parking areas. The project was scheduled to be completed in December, however the dry weather conditions have delayed the completion of the earthwork that is being done for the roadway. As the Asphalt plant is closing for the season, the project will be suspended until Spring. Coventry Softball and baseball leagues have been notified of this delay. This project totals \$590,000 in cost, including a \$500,000 State grant, with the remaining amount coming from local capital funds.

Curve Signage Grant: The Connecticut Department of Transportation (CDOT) has awarded our Town a grant. This grant funds curve warning signs on locally owned roads. The State held a public information session in 2023 and will schedule and manage the project of installing these signs. The State has been slow to move on this project, as we have not seen a construction date set yet. Last week, I contacted the CDOT design engineer, Claire Sylvestre, for an update on the project and learned the engineering is complete. The overall project includes several Towns. She transferred this project to the CDOT Construction Office. The State has contracted with the "Discount Fence Company of Connecticut" to do all the installations. Currently there is not an expected date of installation, as the contractor has not yet determined the planned order of construction in the several towns in the contract. Additionally, they may be impacted by weather as we enter the winter. I will report more as it becomes available. The following streets will eventually see new signage marking curves:

Coventry

- Cedar Swamp Road
- Dunn Road
- Grant Hill Road
- Hop River Road
- Riley Mountain Road
- Woodbridge Road
- Cooper Lane
- Lewis Hill Road
- Talcott Hill Road
- Daly Road
- Flanders Road
- South Street
- Wrights Mill Road
- Lake Street
- Snake Hill Road

Main Street/South Street Pedestrian Crossing Project: The Town has been awarded a Transportation Rural Improvement Program (TRIP), a newly created state grant program designed to support rural municipalities, which are often ineligible for many federal transportation programs. The grant is \$498,000. This is a 100% funded grant for construction, with engineering being the responsibility of the Town. This project will provide crosswalks and pedestrian safety features along Main Street in the Village and along South Street. Improvements will include signage, flashing lights and curb ramps (sidewalk bumps) that are compliant with the Americans with Disabilities Act (ADA). This project is in engineering. The project is planned for construction in summer/fall 2025.

Main Street sidewalk project: This project is funded by a Community Connectivity grant. This project will begin at Hemlock Point Lane and go northeasterly to Winterberry. The design had been reviewed by CDOT for permitting and rejected. Construction plans are being amended to move retaining walls outside of the right of way at the request of CDOT. Work will involve acquiring additional easements for retaining walls. This has delayed the planned schedule of going out to bid. Upon approval of the final design by CDOT, the Town will seek bids. Upon completion of this project the Town will be eligible to apply for another Community Connectivity grant to extend the sidewalk further on Main Street to Lisicke Park and additionally westward to Daly Road. This will eventually connect to planned (currently in design) future sidewalks along Daly Road. When all is complete in 2025-26, there will be sidewalks in place that circle Coventry Lake.

Hale Trails Project: This is a Connecticut Department of Energy and Environmental Protection (DEEP) grant. The project budget is \$500,000 and is funded 50% State and 50% local. The Town's match is primarily in-kind services and in-house engineering. The project design is currently paused to evaluate the wetland impact and possible alternative crossings on Bear Swamp Road at Rufus Creek. Staff has had a meeting with the Department of Energy and Environmental Protection (DEEP) to explain project difficulties in working with the wetland component of the project and have found that we can phase the project with the current award and apply for additional funding at a later cycle to address the wetland crossing or bypass. Engineering is being amended to reflect the changes.

Depot Road Bridge replacement: The Town has been awarded a \$7.4 million State/Federal grant for 100% funding for this project. The State has agreed to provide engineering with one of their consulting engineers. CHA Engineering of Rocky Hill, CT has been assigned the project by the Connecticut DOT.

Brigham Hill Bridge replacement: The Town has been awarded a \$5.2 million State/Federal grant for 100% funding for this project. The State has agreed to provide engineering with one of their consulting engineers. CHA Engineering of Rocky Hill, CT has been assigned the project by the Connecticut DOT.

Bunker Hill Bridge Replacement (Rufus Creek): Though this project is described as a bridge, it is described more accurately as a large culvert structure that is constructed under the roadway. The

project is in design with Jacobson Engineering. The Town is coordinating with the Town of Andover, as they have a new bridge project over the Hop River moving forward and we do not want to isolate the residents on this road with two construction projects active at the same time. As Andover's permitting will begin construction in 2025, we will have to delay construction of this project until 2026. CDOT has given the Town an extension on this grant award. The Town was awarded a \$700,000 grant for this project. This is a 50/50 State/Local funded project. The local match was budgeted with existing bond funds.

Parker Bridge Road-Bridge (Culvert) replacement grant: In 2023 the Town applied for Federal/State funding to replace the smaller bridge on Parker Bridge Road. It is actually a large culvert that the adjacent creek runs through. The grant was not funded last year. Staff has again applied for this funding for the 2024 grant cycle. The Town was awarded a \$714,000 grant for this project. The total project cost is \$1,428,000. This is a 50/50 State/Local funded project. The local match was budgeted with existing bond funds.

Flanders Rd/Cider Mill Bridge: We have learned from CDOT that the Town will soon be receiving an award for another Federal bridge replacement grant. We have made an application for funding to replace the bridge, as required under State regulations. The project is planned to begin with a public meeting in June of 2025; followed by design completion in January 2026; and then construction to be completed by December 2026. The estimated cost of the project is \$7,070, 000. The State/Federal grant award is expected to be 100% funded.

South Street/Swamp Road Project: This is a major project that will improve safety on these roads and will raise the elevation of the intersection of South Street and Swamp Road. Preliminary plans are complete. This project was reviewed by the Capitol Region Council of Governments (CRCOG) last fall. The comments caused minor adjustments to be made to the preliminary plans. The revised plans were presented at the public involvement meeting that was held on October 24, 2023. It was well attended by the residents of the area. Public involvement meetings are required by the Connecticut Department of Transportation (DOT) for funding from the Local Transportation Capital Improvement Program (LOTICIP). Good feedback from residents/property owners was received by staff and the project engineers. Design plans were amended further to include a gap area along South Street and the State awarded an additional \$442,800 to cover this area. As design amendments did not significantly delay the project's engineering, the project will be able to receive bids in March/April of 2025 with construction planned for summer/fall of 2025.

Daly Road Construction Project: This is a road and sidewalk construction project from Rt. 31 to South Street. Two Local Option Transportation Capital Improvement Program (LOTICIP) grants have been approved and have been combined into one project. Funding for construction is 100%. The project will modify curves and increase pedestrian safety. Funding for design will be funded by the Town. Barton and Loguidice of Glastonbury is conducting the engineering on this project. The preliminary design has been reviewed by CRCOG and is now being reviewed by CDOT. Construction is estimated to be set for summer 2026.

Road resurfacing/drainage Improvements: The Town has completed all paving work for the season.

If there is a project or issue not on the Update that you wish to learn more about, please do not hesitate to contact me.