



Town of Coventry

1712 Main Street • Coventry, CT 06238 • Fax (860) 742-8911

To: Town Council
From: *JD* James Drumm, Town Manager
Date: February 27, 2025
Ref: Project/Issue Updates

In the last few weeks, there has been much communication with our engineers regarding planning and permitting with our water and sewer utility projects, however we have little progress to report at this time. Other projects remain in engineering and other remain dormant due to the winter weather. As you review the memo, you can find the most recent updates to longstanding issues and projects as they are usually underlined.

Committee/Commission and ad hoc Committee Review: Upon coming on board as Town Manager I have had the need to review some of the Ordinances and Charges of our various committees. In that limited review I found that some committees were not in compliance with their charge. The Town has numerous standing committees that cover many facets of municipal government and community interests and issues. In spring, the Town Council expressed that Committee charges and ordinances need to be reviewed and updated. There may be committees with similar overlapping charges; there may be committees that are not in compliance with their charges; there may be committees that may need their charges updated; and there may be committees that need to be discharged as they are no longer active or required. I will report my findings to the Town Council Steering Committee in groupings for review and possible recommendations starting in February.

Assistant to Assessor: The internal recruitment process for a new Assistant to Assessor is underway. We are revising the job description to ensure we have the correct requirements before recruitment begins. We have contracted Assistant Assessor services from East Windsor for Wednesdays for the next few weeks to provide some relief to our Assessor, who has fallen behind due to staff shortages.

CHS Roof Project: The Roofing contractor (Greenwood Industries) and the HVAC contractor (Pro-mech coordinated roof cuts over the last few months. That has been completed. We were ready to close out the CHS roof project, however we have learned from the contractor that there is a manufacturer's recall issue with certain materials used on the roof. There is a separating seam that has occurred. Based on this product failure, the manufacturer will need to supply a fix for this issue. Additionally, our contractor will need to make this repair before the Town will accept the roof. This will also be required before the BOE can make a request for the school grant reimbursement from the State. We are now looking to see if we can make a partial request for funding reimbursement without closing out the project.

CHS HVAC Project: Our contractor Pro-Mech, Inc. of Bloomfield is on the job. Coordinating with the wishes of the BOE, they completed installations with larger rooms like the science labs, cafeteria, and

math classrooms over the summer. The work on classroom installations has extended into the school year as was expected. Work on units in classrooms within the school has been done in sections (5 classrooms at a time) throughout the school year. Progress meetings with the engineer and contractor are regularly held and the School Building Committee receives progress updates monthly. The School reports that the contractor is working well with coordinating work schedules with the needs of the students and the teachers. They have completed all classrooms. A change order for \$8,000 has been authorized for a required A2 Survey for an easement for Eversource. Additionally, we expect another change order to build a pad for the new transformer, since we now know there will not be a change out of transformers but there will be an additional transformer placed onsite. Eversource has identified the size of transformer needed and is now working out all the costs involved with the transformer installation. They have not provided us with an estimated time by which we can expect to receive it, however we hope to have it soon. The total cost of the construction project is \$11,897,800. An additional \$46,000 will be added to the project cost for the commissioning agent. State grant funding will cover \$6,602,148 of the project, with the remaining amount being financed by bond funds. The project is expected to be completed by late spring /early summer 2025.

Revaluation Project: The contract was awarded to Vision in 2023. They are often used by local governments in Connecticut and throughout New England. They were used the last two times the Town conducted property revaluation. Data mailers were mailed out to property owners in March to verify the assessment information. This year he included acreage on our data mailers. This has helped in providing more accurate records and uncovering some discrepancies. The Assessor released notices at the end of 2024 showing new property values. Any changes resulting from the hearings and possible continued research will require notice of change or no change being sent to residents. The assessor's early projections of 35-50% increase in assessment, based on other towns and the early analysis of market changes/sales in conjunction with further evidence of our values being low in 2019, have now increased. The assessments have increased in percentage as follows:

Waterfront: + 58%

Non-Waterfront: + 58%

Land: + 23%

Condo: + 55%

Commercial: + 13%

Townwide: + 53%

Information about the Revaluation has been reported to residents in the recent eblasts, on my monthly radio interview (last 3 months) on WILL, and the Fall and Winter Newsletters, which are sent to all homes. **Residents were informed that they should not assume that their taxes will go up proportionally because of the assessment change.** They were informed that the mill rate will be decreased due to the assessment, however the final mill rate for the next budget year will not be adopted until after the FY 2025-26 Budget process is completed.

Town Hall Radio Tower-Telecommunications contract: Staff are currently negotiating with T-Mobile on a new contract replacing the outdated contract which was approved in 1996. There is no additional telecommunications equipment being placed on the tower by this firm at this time. The contract is currently being reviewed by the attorneys representing T-Mobile.

Coventry Village Water Tower Project: The Town was notified by Congressman Courtney that we have received a Congressional Directed Spending (CDS) grant of \$1 million toward the construction of an elevated water tower to strengthen and improve the village water system. The water tower would provide additional pressure and steady volume of water for the system. This is especially important for fire suppression systems that are needed for new commercial development and historic mill re-

development in Coventry Village. This project could also improve the fire suppression systems at the high school, the middle school, and GHR. The total project is estimated to be \$2.5 million. The request made by the Town was for \$1.875 million dollars. The grant requires at least a 25% match. The grant will be administered starting in 2025-26 through the U.S. Department of Agriculture Rural Development Program. The Town is coordinating with Connecticut Water Company on possible locations. The Town will soon be seeking professional engineering services to evaluate the sites and to see what improvements may be necessary to connect to the water system in Coventry Village. The Town is also seeking additional funding for construction.

Plains Road/Salt Impacted Potable Wells: This water extension project involves much coordination with the Connecticut Water Company to complete. They have tentatively agreed to connect a newly constructed water line to their existing system in the Nathan Hale Drive area. The Town currently has State grant funding pledged for approval for 50%. However, to secure the funding, the project must be ready with design and authorized by a public referendum. We have learned this past week from the CT Department of Health (DPH) that we have secured a Small Disadvantaged Communities (SDC) grant from the U.S. EPA in the amount of \$787,000 to add on top of the approximate 50% subsidy. This will reduce the Town's expense to less than 25% of the total project cost. The construction cost is estimated to be \$2.6 million. The survey work has been completed. Our contract engineer, GZA Geoenvironmental, Inc., is now completing the amended preliminary engineering. The project was presented to the Town Council at the January 21, 2025 Town Council meeting. The Town Council determined at that meeting that this project should be placed on a future public referendum requesting authorization for debt to construct the improvements. At the February 18, 2025 meeting the Town Council authorized funding for permitting that would allow the installation of a water line along the south street extension right of way.

Water Pollution Control Authority (WPCA) - Plant upgrade vs. Willimantic Wastewater Treatment Plant (WWTP) connection: The engineers, Tighe & Bond, completed their review of the costs to connect our wastewater system to the Willimantic WWTP. The study shows that the connection to the treatment plant in Willimantic will be nearly the same cost as the upgrade to the existing Coventry WWTP. However, with that reported, it is likely that the Town would be eligible for more grant funding for the Coventry WWTP upgrade than a line extension to the Willimantic WWTP. The study was forwarded to the Department of Energy and Environmental Protection (DEEP) for their review and comment. Town staff, our engineering consultants and the WPCA did meet with DEEP representatives in June 2024. DEEP indicated that the WPCA will need to conduct an environmental impact study regarding the preferred option of upgrading the wastewater treatment plant. The Town must take action one way or the other as the Coventry WWTP does not meet current State wastewater treatment standards. The WPCA is currently in process of selecting an independent firm to conduct the evaluation of the upgrade of the Wastewater Treatment Plant project under the requirements of the Connecticut Environmental Protection Act (CEPA). Request for Qualifications (RFQs) were received December 19, 2024. Only one was received by SLR International Corporation of New Haven, CT. An interview is scheduled for early March.

Bolton/Coventry Sewer Extension: The Town has planned for a sewer line extension project from the existing sewer service in the Town of Bolton eastward along US Route 44 into the town of Coventry. This was planned in the expectation that the Town may attract additional commercial growth along that corridor, which currently has some commercial development. Town staff are negotiating with the Bolton Lakes Water Pollution Control Authority on the connection fees to their utility system. After

approving the connection fees, a separate agreement will be required to address maintenance requirements, annual use fees, billing, permitting, service area, flows, etc. The Town is also working with the United States EPA to prepare the grant contract. The project is partially funded through the passage of the Consolidated Appropriations Act, 2023, Community Projects grants. Additional funding will be required possibly through bonding and sewer connection assessments.

School Street Drainage Project: This small drainage project had been delayed for over 10 years due to project complications and lack of dedicated funding. It involves the replacement of a partially crushed drainage pipe that crosses four lots and School Street, which then connects into a drain on Main Street (CT Route 31). In order to save funds on this project, the project was broken into two phases. Gerber Construction completed phase one, which included the more difficult DOT right-of-way at \$138,000 which was funded by a LoCIP grant. The DPW Highway crew will complete phase two, throughout the spring replacing the remaining sticks of pipe crossing School Street and within adjacent Town easements. They had hoped to do it this winter, but the snowy weather has kept them from gaining ground on this project.

Enbridge Algonquin Gas Line Improvement project: The project is completed. The only thing remaining is the seeding of grass. There is not any new information to report on this issue at this time.

Coventry Lake/Lake Wangumbaug Hydrilla Control Project: The Town has applied to the CT Department of Energy and Environmental Protection (DEEP) for the Aquatic Invasive Species (AIS) grant for the 2025 fluoridone treatments. The 2025 year is the second year of the three year Treatment Plan that has been recommended by our consultants. The Town has been treating the Lake to battle Hydrilla, since it was first identified in 2015. The AIS grant application was submitted on December 6, 2024 for the next round of funding. This past week, we learned that a \$75,000 grant was awarded to the Town for the summer 2025 lake treatments. Matching funds and funds for monitoring the lake will be budgeted in the FY2025-26 Budget.

Booth and Dimock Library Historic Preservation Grant: The Town was selected to receive the \$6000 grant by the State Historic Preservation Office for repairs to the historic portion of the Booth and Dimock Library. The project specifically will make repairs to the framing and joists supporting the floors in the reading rooms under the bookshelves. As you may recall the project is a total of \$12,000 with the library providing the match from their endowment fund. The Town will receive the formal award notice and more information from the State Historic Preservation Office soon about the grant agreement.

Patriots Park Improvement Project: A Small Town Economic Assistance Program (STEAP) grant has been awarded by the State to the Town in the amount of \$315,000 for Patriots Park improvements. The project totals \$350,000, including a \$5,000 donation from the Coventry Lions Club and the municipal match of \$30,000. The project involves improvements to the band shell, a playground replacement, fencing and geese deterrent measures. Due to this and other proposed improvements to Patriots Park, the Town is conducting a master plan process for the park. The project is expected to be constructed in Summer/Fall 2025.

Patriots Park Master Plan: Over the last several months the Town has been inviting all stakeholders and residents to participate in sharing ideas and concepts to imagine a redeveloped Patriots Park. Our consultant, FHI, using the input received, is preparing a draft Master Plan that will be presented in a public forum to seek further input. The Master Plan will allow the Town to work on future grant applications (in phases) to further the redevelopment of the park. The master plan draft was presented

to the Parks and Recreation Commission at their November 14th meeting. A second draft plan will be presented in December. Additional public input will be sought prior to finalizing the master plan. The master plan will be completed prior to any permanent improvements being constructed in the park. The draft Master Plan was presented to Town Council on February 3rd. The semi-final Master Plan went before the public for comments at the February 13th Parks and Recreation Commission meeting. Another review is scheduled for March 20th at the Parks and Recreation Commission meeting.

Miller Richardson Park priorities/ADA/Amenities project: The Town has hired All Seasons Landscaping Inc of Cheshire, CT. to construct the park improvements that were set in place for phase one in the Miller-Richarson Master Park Plan. This work includes a new roadway design and sidewalks for better pedestrian safety and the construction of several ADA (American Disabilities Act) elements to accommodate handicapped residents. The project costs \$590,000, with \$500,000 being State grant funds and the remaining \$90,000 being locally funded. Work began September 3rd with the mobilization of materials and the removal of trees. The contractor has been grading the alignment of the new roadway and parking areas. The project was scheduled to be completed in December 2024, however the dry weather conditions have delayed the completion of the earthwork that is being done for the roadway. As the Asphalt plant is closing for the season, the project will be suspended until Spring. Coventry Softball and baseball leagues have been notified of this delay. This project totals \$590,000 in cost, including a \$500,000 State grant, with the remaining amount coming from local capital funds.

Curve Signage Grant: The Connecticut Department of Transportation (CDOT) has awarded our Town a grant. This grant funds curve warning signs on locally owned roads. The State held a public information session in 2023 and will schedule and manage the project of installing these signs. The State has been slow to move on this project, as we have not seen a construction date set yet. Last week, I contacted the CDOT design engineer, Claire Sylvestre, for an update on the project and learned the engineering is complete. The overall project includes several Towns. She transferred this project to the CDOT Construction Office. The State has contracted with the “Discount Fence Company of Connecticut” to do all the installations. Currently there is not an expected date of installation, as the contractor has not yet determined the planned order of construction in the several towns in the contract. Additionally, they may be impacted by weather as we enter the winter. I will report more as it becomes available. The following streets will eventually see new signage marking curves:

Coventry

- | | |
|-----------------------|---------------------|
| ○ Cedar Swamp Road | ○ Talcott Hill Road |
| ○ Dunn Road | ○ Daly Road |
| ○ Grant Hill Road | ○ Flanders Road |
| ○ Hop River Road | ○ South Street |
| ○ Riley Mountain Road | ○ Wrights Mill Road |
| ○ Woodbridge Road | ○ Lake Street |
| ○ Cooper Lane | ○ Snake Hill Road |
| ○ Lewis Hill Road | |

Main Street/South Street Pedestrian Crossing Project: The Town has been awarded a Transportation Rural Improvement Program (TRIP), a newly created state grant program designed to support rural municipalities, which are often ineligible for many federal transportation programs. The grant is \$498,000. This is a 100% funded grant for construction, with engineering being the responsibility of the Town. This project will provide crosswalks and pedestrian safety features along Main Street in the Village and along South Street. Improvements will include signage, flashing lights and curb ramps (sidewalk

bumps) that are compliant with the Americans with Disabilities Act (ADA). This project is in engineering. The project is planned for construction in summer/fall 2025.

Main Street sidewalk project: This project is funded by a Community Connectivity grant. This project will begin at Hemlock Point Lane and go northeasterly to Winterberry. The design had been reviewed by CDOT for permitting and rejected. Construction plans are being amended to move retaining walls outside of the right of way at the request of CDOT. Work will involve acquiring additional easements for retaining walls. This has delayed the planned schedule of going out to bid. Upon approval of the final design by CDOT, the Town will seek bids. Upon completion of this project the Town will be eligible to apply for another Community Connectivity grant to extend the sidewalk further on Main Street to Lisicke Park and additionally westward to Daly Road. This will eventually connect to planned (currently in design) future sidewalks along Daly Road. When all is complete in 2025-26, there will be sidewalks in place that circle Coventry Lake.

Hale Trails Project: This is a Connecticut Department of Energy and Environmental Protection (DEEP) grant. The project budget is \$500,000 and is funded 50% State and 50% local. The Town's match is primarily in-kind services and in-house engineering. The project design is currently paused to evaluate the wetland impact and possible alternative crossings on Bear Swamp Road at Rufus Creek. Staff has had a meeting with the Department of Energy and Environmental Protection (DEEP) to explain project difficulties in working with the wetland component of the project and have found that we can phase the project with the current award and apply for additional funding at a later cycle to address the wetland crossing or bypass. Engineering is being amended to reflect the changes.

Depot Road Bridge replacement: The Town has been awarded a \$7.4 million State/Federal grant for 100% funding for this project. The State has agreed to provide engineering with one of their consulting engineers. CHA Engineering of Rocky Hill, CT has been assigned the project by the Connecticut DOT.

Brigham Hill Bridge replacement: The Town has been awarded a \$5.2 million State/Federal grant for 100% funding for this project. The State has agreed to provide engineering with one of their consulting engineers. CHA Engineering of Rocky Hill, CT has been assigned the project by the Connecticut DOT.

Bunker Hill Bridge Replacement (Rufus Creek): Though this project is described as a bridge, it is described more accurately as a large culvert structure that is constructed under the roadway. The project is in design with Jacobson Engineering. The Town is coordinating with the Town of Andover, as they have a new bridge project over the Hop River moving forward and we do not want to isolate the residents on this road with two construction projects active at the same time. As Andover's permitting will begin construction in 2025, we will have to delay construction of this project until 2026. CDOT has given the Town an extension on this grant award. The Town was awarded a \$700,000 grant for this project. This is a 50/50 State/Local funded project. The local match was budgeted with existing bond funds.

Parker Bridge Road-Bridge (Culvert) replacement grant: In 2023 the Town applied for Federal/State funding to replace the smaller bridge on Parker Bridge Road. It is actually a large culvert that the adjacent creek runs through. The grant was not funded last year. Staff has again applied for this funding for the 2024 grant cycle. The Town was awarded a \$714,000 grant for this project. The total project cost is \$1,428,000. This is a 50/50 State/Local funded project. The local match was budgeted with existing bond funds.

Flanders Rd/Cider Mill Bridge: We have learned from CDOT that the Town will soon be receiving an award for another Federal bridge replacement grant. We have made an application for funding to replace the bridge, as required under State regulations. The project is planned to begin with a public meeting in June of 2025; followed by design completion in January 2026; and then construction to be completed by December 2026. The estimated cost of the project is \$7,070, 000. The State/Federal grant award is expected to be 100% funded.

South Street/Swamp Road Project: This is a major project that will improve safety on these roads and will raise the elevation of the intersection of South Street and Swamp Road. Preliminary plans are complete. This project was reviewed by the Capitol Region Council of Governments (CRCOG) last fall. The comments caused minor adjustments to be made to the preliminary plans. The revised plans were presented at the public involvement meeting that was held on October 24, 2023. It was well attended by the residents of the area. Public involvement meetings are required by the Connecticut Department of Transportation (DOT) for funding from the Local Transportation Capital Improvement Program (LOTICIP). Good feedback from residents/property owners was received by staff and the project engineers. Design plans were amended further to include a gap area along South Street and the State awarded an additional \$442,800 to cover this area. As design amendments did not significantly delay the project's engineering, the project will be able to receive bids in March/April of 2025 with construction planned for summer/fall of 2025.

Daly Road Construction Project: This is a road and sidewalk construction project from Rt. 31 to South Street. Two Local Option Transportation Capital Improvement Program (LOTICIP) grants have been approved and have been combined into one project. Funding for construction is 100%. The project will modify curves and increase pedestrian safety. Funding for design will be funded by the Town. Barton and Loguidice of Glastonbury is conducting the engineering on this project. The preliminary design has been reviewed by CRCOG and is now being reviewed by CDOT. Construction is estimated to be set for summer 2026.

Road resurfacing/drainage Improvements: The Town has completed all paving work for the 2024 summer/fall season.

If there is a project or issue not on the Update that you wish to learn more about, please do not hesitate to contact me.